



Quality HVAC Program | Quality Installation Tier II Checklist

Company Name & CSLB Number:

Household Last Name & Street Number:

Customer email:

Service Date:

DIRECTIONS: This comprehensive checklist is to be completed onsite and uploaded to Iris. Certain key findings -- indicated by thick boxes below -- must be reviewed with and signed off by the customer. This customer review can be done using this checklist or via the Quality Service Report you will get by email. The key findings must also be entered in the online form at https://frontierenergy.formstack.com/forms/qi_ii

INSPECTIONS

Attic Insulation	Results	4	<input type="radio"/> No Further Attention Needed on Attic Insulation	<div style="border: 1px solid black; padding: 5px; margin-bottom: 5px;">All sections must be completed. If they are Not Applicable, write "NA" and add an explanation in the comments box.</div> <div style="border: 1px solid black; padding: 5px;">Remember, boxed values must be entered online</div>
		5	<input type="checkbox"/> NA – no attic / not accessible	
		6	<input type="checkbox"/> Adequate and in good condition	
		7	<input type="checkbox"/> Needs minor adjustments	
		8	<input type="radio"/> Further Attention May Be Needed on Attic Insulation	
		9	<input type="checkbox"/> Needs more insulation	
10	<input type="checkbox"/> Needs replacement			
Duct Insulation	Results	12	<input type="radio"/> No Further Attention Needed on Duct Insulation	
		13	<input type="checkbox"/> NA – ductless system	
		14	<input type="checkbox"/> NA – ducts not accessible	
		15	<input type="checkbox"/> Ducts in conditioned space	
		16	<input type="checkbox"/> Adequate and in good condition	
		17	<input type="checkbox"/> Vapor barrier has only minor tears or gaps	
18	<input type="radio"/> Further Attention May Be Needed on Duct Insulation			
19	<input type="checkbox"/> Inadequate or in very poor condition			
20	<input type="checkbox"/> Vapor barrier has significant tears/gaps or no barrier			
Air Filter	Results	22	<input type="radio"/> No Further Attention Needed on Air Filter	
		23	<input type="checkbox"/> NA – no filter needed	
		24	<input type="checkbox"/> Filters are adequate	
		25	<input type="checkbox"/> Minor fouling	
		26	<input type="radio"/> Further Attention May Be Needed on Air Filter	
		27	<input type="checkbox"/> Extremely fouled	
28	<input type="checkbox"/> No filter			
29	<input type="checkbox"/> Undersized for system			
Ventilation Mechanism	Results	31	<input type="radio"/> No Further Attention Needed on Ventilation Mechanism	
		32	<input type="checkbox"/> All bathrooms have fans and kitchen hood works and exhausts to outside	
		33	<input type="checkbox"/> Has ERV or HRV	
		34	<input type="checkbox"/> HVAC has outside air duct	
		35	<input type="radio"/> Further Attention May Be Needed on Vent. Mechanism	
		36	<input type="checkbox"/> Some bathrooms have no operating fans or don't exhaust to outside	
37	<input type="checkbox"/> Kitchen hood not functioning/doesn't exhaust outside			
INSPECTION Comments, Recommendations, and/or NA Explanation	72			<div style="border: 1px solid black; padding: 5px; margin-top: 20px;">Enter anything the customer should know and explain anything that is Not Applicable (NA)</div>

TESTS

System Airflow	Results	76	Total Airflow		cfm
		77	System Capacity		tons
		78	Normalized Airflow		cfm/ton

Static Pressure	Results	81	Supply Static Pressure		IWC	= supply SP - return SP; ≤ 0.7 required if ductwork is new
		82	Return Static Pressure		IWC	
		83	Total External Static Pressure		IWC	
Temperature Split	System Mode During Test	86	<input type="radio"/> Heating Mode			For heating = supply - return, ideally 25-65 For cooling = return - supply, ideally 15-25
		87	<input type="radio"/> Cooling Mode			
	Results	89	Supply Air Temperature		°F	
		90	Return Air Temperature		°F	
Duct Leakage	Results	91	Temperature Split		°F	
		94	Duct Leakage Measurement		cfm25	
		95	Duct Leakage Measurement Method			
		96	<input type="radio"/> Total leak			From above, or = 400 x tons
		97	<input type="radio"/> Leak to outside			
		98	System Airflow		cfm	= cfm25 / system airflow; ideally ≤ 10 total or ≤ 7 outside
Air Balance	Results	99	Percent Duct Leakage		%	
		102	Room Name			
		103	Room Design Load		kBtuh	= system airflow x room design load / total load
		104	Room Target Airflow		cfm	
		105	Room Measured Airflow		cfm	= measured cfm / target cfm; ideally 80-120
	106	Room Airflow Variance		%		
TEST Comments, Recommendations, and/or NA Explanation		147				

DESIGN

Load Calculation	Method	151	Like for Like Replacement?	<input type="radio"/> Yes <input type="radio"/> No	
		154	Load Calculation Input Type		
		155	<input type="radio"/> Simplified Load Calc Inputs Used		
		156	<input type="radio"/> Full Load Calc Inputs Used		
	Results	158	Design Total Cooling Load		kBtuh
		159	Design Heating Load		kBtuh
Uploads	161	<input type="checkbox"/> PDF or Photo of Load Calculation Report			
Design of Installed System	Make, Model	207	Indoor Unit Make and Model		
		208	Outdoor Unit Make and Model		
	Rated Efficiency	210	Cooling Efficiency		SEER or SEER2 (circle one)
		211	Heating Efficiency		HSPF, HSPF2, or AFUE (circle one)
	Capacity	213	Indoor Unit Capacity		kBtuh
		214	Outdoor Unit Capacity		kBtuh
	Determine if Installed System is Compliant: ALL 3 Criteria Must be Met	216	<input type="checkbox"/> Criterion 1: Is a Heat Pump		
		217	<input type="checkbox"/> Criterion 2: Meets all Sizing Criteria:		
		218	<input type="checkbox"/> Heating capacity no less than load		Furnace: capacity ≤ 6 kBtuh over load OR Heat pump: capacity ≤ 12 kBtuh over load
		219	<input type="checkbox"/> Heating not too large		Capacity ≤ 6 kBtuh over load OR airflow ≥ 400 cfm/ton
		220	<input type="checkbox"/> Cooling not too large		Low speed capacity ≤ 80% of load OR NA if single speed
		221	<input type="checkbox"/> Variable or multi speed system turns down		
		222	<input type="checkbox"/> Criterion 3: Meets Other Criteria:		HP strip heater capacity ≤ 2.7 kW/ton
223		<input type="checkbox"/> HP strip heater capacity not too large			
224	<input type="checkbox"/> HP supp heating lockout has controls & instructions				
225	<input type="checkbox"/> Crankcase heating absent or well-controlled		Enter NA where needed and explain in comments box		
233	Compliant?	<input type="radio"/> Yes <input type="radio"/> No			
If Compliant:	235	<input type="checkbox"/> Upload PDF/Photo of Bid for Installed Compliant System		Redact pricing information	
		Skip to Comments (# 237)			
If Not Compliant:	235	<input type="checkbox"/> Upload PDF/Photo of Bid for Alt. Compliant System		You must give customer a bid for a Compliant System in addition to your noncompliant bid.	
Uploads		<input type="checkbox"/> Upload Photos of Installed Indoor and Outdoor Unit Nameplate			

DESIGN Comments, Recommendations, and/or NA Explanation	237	
---------------------------------------------------------------------	-----	--

ADJUSTMENTS

Thermostat and Programming	Talked to Occupant About...	241	<input type="checkbox"/> Thoughts on Current Thermostat and Settings	
		242	<input type="checkbox"/> Current Strategies for Controlling Temperatures	
		243	<input type="checkbox"/> Interest in Advanced Strategies	
		244	<input type="checkbox"/> Recommended Thermostat Schedule	Including Demand Response, Setbacks, Precooling, Thermostat Eco Modes.
		245	<input type="checkbox"/> Other Recommendations, ex. Thermostat Upgrade	
	Adjusted and Confirmed	247	<input type="checkbox"/> Checked Sensor Calibration and Adjusted as Needed	
		248	<input type="checkbox"/> Reviewed Programming	
	Scheduled Program	250	<input type="checkbox"/> NA – Not Needed, Already Efficiently Programmed	
		251	<input type="checkbox"/> Offered but Customer Declined	
		252	<input type="checkbox"/> Thermostat Schedule Programmed	
Programming & Overrides	254	<input type="checkbox"/> Offered Instruction but Customer Declined		
	255	<input type="checkbox"/> Programming and Override Instruction Provided		
Setup App or WiFi	259	<input type="checkbox"/> Offered Assistance but Customer Declined		
	260	<input type="checkbox"/> Assisted Customer in Installing or Connecting App		
Uploads	262	<input type="checkbox"/> PDF or Photo of Recommended or Final Programming		
	Heat Pump Settings	265	Supplementary Heating OAT Lockout Setpoint	°F Ideally ≤ 35
266		Defrost Delay Timer Setting	Minutes Ideally ≥ 90	
Evacuation	269	Measured Vacuum	Microns Ideally ≤ 500	
	270	Measured Vacuum After Five-Minutes	Microns Ideally ≤ 800	
	271	Time Since Last Vacuum Pump Oil Change	Days Ideally after each use	
	273	<input type="radio"/> Weigh-In Method was Used for Charge Verification	If Charge Test was used, go to line 284	
Charging Data *** F*** WEIGH-IN METHOD USED	275	<input type="checkbox"/> New Lineset Added	If checked, must provide actual lineset length; if not, may provide estimated length	
	277	Manufacturer's Standard Lineset Length	Feet	
	278	List of Lineset Segments	Direction/Feet	
	279	Total Lineset Length	Feet	
	280	Target Charge Weigh-In Adjustment	±lb:oz Also enter in Row 294	
	281	Refrigerant Scale Reading Before Adjusting	lb:oz = Reading before - reading after; ideally = target	
	282	Refrigerant Scale Reading After Adjusting	lb:oz	
	283	Measured Charge Weigh-In Adjustment	±lb:oz Also enter in Row 295	
Charging Data *** F*** CHARGE TEST METHOD USED	284	<input type="radio"/> Charge Test Method was Used for Charge Verification	If Weigh-In was used, go to line 294	
	285	Metering Device		
	286	<input type="radio"/> TXV/EXV subcooling test was done		
	287	<input type="radio"/> Fixed orifice superheat test was done	Also enter in Row 294	
	289	Was Lowest Outdoor Air Temperature <55°F?	<input type="radio"/> Yes <input type="radio"/> No = refrigerant line temp - saturation temps; Ideally ±5°F of target; Also enter in Row 295	
Charging Targets and Results	291	Target Subcool or Superheat	°F	
	292	Measured Subcool or Superheat	°F	
	294	Charging Target	±lb:oz for weigh-in adjustment, OR °F for SC or SH	
Refrigerant Management	295	Measured Charge		
	296	<input type="checkbox"/> Charge Data Included in System Manual		
	298	Refrigerant Type		
	299	Cannister Weight Before Adjustment	lb:oz	
	300	Cannister Weight After Adjustment	lb:oz	
	301	Amount of Refrigerant Added or Recovered	±lb:oz = Reading before - reading after; Ideally = target	
	302	<input type="checkbox"/> Upload Photo of Scale After Charging, or Final SC/SH		
303	Name of Technician			
304	Date			
305	Serial Number of Equipment that was Adjusted			
306	Serial Number of Cannister			

ADJUSTMENT Comments, Recommendations, and/or NA Explanation		314															
SERVICE COMPLETION																	
Permit	Building Permit Info	318	Permit Number														
		319	Jurisdiction Having Authority														
		320	Date Permit was Finaled														
Contract	Maintenance Contract	323	<input type="checkbox"/> Enrolled Customer in Maintenance Contract														
		324	<input type="checkbox"/> Customer Declined Offer of Maintenance Contract														
System Manual	System Manual Contents Added	327	<input type="checkbox"/> OEM Installation/Service Manuals or URLs														
		328	<input type="checkbox"/> Drawing or Plans														
		329	<input type="checkbox"/> Installing and Maintenance Contactor Contact Info														
		330	<input type="checkbox"/> Recommended / Final Thermostat Programming														
		331	<input type="checkbox"/> Refrigerant Charge Data, if Applicable														
		332	<input type="checkbox"/> HERS Compliance and Verification Paperwork														
		333	<input type="checkbox"/> Commissioning and/or Air Balancing Information														
		334	<input type="checkbox"/> Any New Information														
	335	<input type="checkbox"/> Maintenance Plan															
	336	<input type="checkbox"/> Quality Service Report from Current Service															
Location of Manual		338	<input type="checkbox"/> Mounted on Indoor Unit														
		339	<input type="checkbox"/> Provided in Binder														
Uploads		341	<input type="checkbox"/> Photo of System Manual														
Other Programs	Referral to Other Programs	Review the following programs with the customer:															
		344a	<input type="checkbox"/> TECH Clean California: \$1,000 incentives for new single family heat pump HVAC systems (up to two systems per home). Requirements: 1) must be a TECH-enrolled contractor, 2) project must be a non-heat pump to heat pump installation, 3) no new construction, retrofits only, 4) equipment must be AHRI matched systems, and 5) equipment must meet Title 24 code minimum standards. See https://techcleanca.com/ .														
		344b	<input type="checkbox"/> GoGreen Financing: GoGreen Home provides California residents with financing for energy efficiency upgrades with zero fees or closing costs and some of the best rates available. Eligibility requires that the property receive electric or natural gas service from PG&E, SDG&E, SCE, or SoCalGas. See https://gogreenfinancing.com/ .														
		344c	<input type="checkbox"/> Self-Generation Incentive Program: SGIP provides incentives for the installation of qualifying on-site power generation and storage technologies. The current residential incentive is \$0.15 per Wh-AC of the system. Advanced approval and funding reservation is required. The program is implemented by your IOU (PG&E, SDG&E, SCE, or SoCalGas). See https://www.selfgenca.com/ , or research your IOU's website.														
Other Programs	Referral to Other Programs	Identify and Discuss One Additional Program that Might be of Interest to Customer:															
		344	<table border="0"> <tr> <td><input type="checkbox"/> ALL-1 Golden State Rebates</td> <td><input type="checkbox"/> PGE-5 BayREN Air Conditioning Rebate</td> </tr> <tr> <td><input type="checkbox"/> ALL-2 Energy Savings Assistance Program</td> <td><input type="checkbox"/> SDGE-1 Residential Energy</td> </tr> <tr> <td><input type="checkbox"/> LADWP-1 Home Energy Improvement Program</td> <td><input type="checkbox"/> SJV-1 San Joaquin Valley Pilot Program</td> </tr> <tr> <td><input type="checkbox"/> LADWP-2 AC Optimization Program</td> <td><input type="checkbox"/> SMUD-1 Sustainable Home Improvement Loans</td> </tr> <tr> <td><input type="checkbox"/> PGE-1 BayREN Air Sealing Rebate</td> <td><input type="checkbox"/> SMUD-2 Appliance Rebates</td> </tr> <tr> <td><input type="checkbox"/> PGE-2 BayREN Duct Sealing Rebate</td> <td><input type="checkbox"/> SMUD-3 Go Electric Rebates</td> </tr> <tr> <td><input type="checkbox"/> PGE-3 BayREN Heat Pump Rebate</td> <td><input type="checkbox"/> SMUD-4 Heating & Cooling Rebate</td> </tr> <tr> <td><input type="checkbox"/> PGE-4 BayREN Insulation Rebate</td> <td><input type="checkbox"/> SMUD-5 Seal & Insulate Rebate</td> </tr> </table>	<input type="checkbox"/> ALL-1 Golden State Rebates	<input type="checkbox"/> PGE-5 BayREN Air Conditioning Rebate	<input type="checkbox"/> ALL-2 Energy Savings Assistance Program	<input type="checkbox"/> SDGE-1 Residential Energy	<input type="checkbox"/> LADWP-1 Home Energy Improvement Program	<input type="checkbox"/> SJV-1 San Joaquin Valley Pilot Program	<input type="checkbox"/> LADWP-2 AC Optimization Program	<input type="checkbox"/> SMUD-1 Sustainable Home Improvement Loans	<input type="checkbox"/> PGE-1 BayREN Air Sealing Rebate	<input type="checkbox"/> SMUD-2 Appliance Rebates	<input type="checkbox"/> PGE-2 BayREN Duct Sealing Rebate	<input type="checkbox"/> SMUD-3 Go Electric Rebates	<input type="checkbox"/> PGE-3 BayREN Heat Pump Rebate	<input type="checkbox"/> SMUD-4 Heating & Cooling Rebate
<input type="checkbox"/> ALL-1 Golden State Rebates	<input type="checkbox"/> PGE-5 BayREN Air Conditioning Rebate																
<input type="checkbox"/> ALL-2 Energy Savings Assistance Program	<input type="checkbox"/> SDGE-1 Residential Energy																
<input type="checkbox"/> LADWP-1 Home Energy Improvement Program	<input type="checkbox"/> SJV-1 San Joaquin Valley Pilot Program																
<input type="checkbox"/> LADWP-2 AC Optimization Program	<input type="checkbox"/> SMUD-1 Sustainable Home Improvement Loans																
<input type="checkbox"/> PGE-1 BayREN Air Sealing Rebate	<input type="checkbox"/> SMUD-2 Appliance Rebates																
<input type="checkbox"/> PGE-2 BayREN Duct Sealing Rebate	<input type="checkbox"/> SMUD-3 Go Electric Rebates																
<input type="checkbox"/> PGE-3 BayREN Heat Pump Rebate	<input type="checkbox"/> SMUD-4 Heating & Cooling Rebate																
<input type="checkbox"/> PGE-4 BayREN Insulation Rebate	<input type="checkbox"/> SMUD-5 Seal & Insulate Rebate																
COMPLETION Comments, Recommendations, and/or NA Explanation		346															

Mark all that apply

SIGNATURES

- Electronic signatures will be uploaded later, after review of the emailed Quality Service Report, at:
https://frontierenergy.formstack.com/forms/qhvac_claim_signature_attachment
- Signatures have been obtained below after review of boxed values in this checklist

Customer Name

Technician Name

Customer Signature

Technician Signature

I hereby certify that I reviewed the above key findings with the technician. I understand that this does not signify that I am selecting this contractor or accepting this bid.

I hereby certify that I reviewed the above key findings with the home decision maker.

The Quality Residential HVAC Services Program is funded by California utility customers under the auspices of the California Public Utilities Commission and implemented by Frontier Energy under a contract awarded by San Diego Gas & Electric® Company (SDG&E®). Customers who choose to participate in this program are not obligated to purchase any additional services offered by the contractor. Actual savings may vary. The trademarks used herein are the property of their respective owners.